



Large Synoptic Survey Telescope

Status Update

Astronomy & Astrophysics Advisory Committee
26 September 2017

Nigel Sharp
LSST Program Officer, MPS/AST



Overview



- Technical progress is excellent, although the Project team is very busy.
- Status by the numbers is good.
- Although both cost and schedule contingency are tight, construction is on track to complete on time and within budget.
- Challenges and risks remain.


Joint NSF-DOE annual progress review (September 6-8):

The Committee finds that an enormous amount of work has been accomplished and the progress is impressive. It is very exciting to see the project advance.

The project has put together an excellent team of people and the many project participants and organizations are functioning well as a single team.


LSST has robust management processes, and they appear to be ready for the significant challenges that lie ahead.

The overall consensus of the Committee is that the project is going very well.





Schedule Overview





Building and Site





Building and Site



The weather has been terrible – rain brought down rocks and blocked the road.

Building and Site





Then it snowed ...



Building and Site



But if we look at December 2016

Building and Site





Building and Site



and then at August 2017




Building and Site





Building and Site

It begins to look a lot like the artist's impression



Building and Site



It's beginning to look a lot like the artist's impression.






Telescope Mount Assembly





- Shipment to summit in Summer 2018



Telescope Mount Assembly

- Shipment to summit in Summer 2018





M1M3 Mirror Cell & Surrogate



Cell with >4400 machined deck plate holes
Surrogate mirror machined & ready
Support systems under test





M1M3 Mirror Cell & Surrogate



Cell with >4400 machined deck plate holes
Surrogate mirror machined & ready
Support systems under test





M1M3 Mirror Cell & Surrogate



Cell with >4400 machined deck plate holes
Surrogate mirror machined & ready
Support systems under test





Data Management




- **New Project Manager fully in place**
- **Re-plan completed – budget approval pending**
 - Contingency usage needed; subsystem cost up by 13% from beginning
 - Really does look like the major “hit” has been handled
 - Aligns the plan now, when there is still time to succeed
 - Current activities are consistent with re-plan (nothing radical)
- **New management structures in place; focus on new PM and**
 - Individual software product ownership
 - Empowering newly defined DM science team
 - Verification and Validation
- **External review in July**
 - Very supportive but, as always, made some recommendations

Overall coming along nicely



Filter exchange system prototype




Support grid

Overall coming along nicely



Filter exchange system prototype



RTM 2

Support grid





Camera Status



Overall coming along nicely





L1 (1.6m)



Filter exchange system prototype

L1 & L2 support



Support grid

RTM 2



But there are always problems



- Top tracked risks are all related to system commissioning
- Telescope and site now the critical path
 - 6.5 month delay – overall, 2.5 months of project schedule contingency used
 - M1M3 design/fabrication underestimated, but preparing for integration
- Software development risks addressed - new manager, additional staff
- Camera is two months off critical path but worrisome
 - Sensor mitigation decisions have overall impact
 - Additional fabrication challenges with optics
 - Integration and test relies on Camera delivery
- Staffing worries exacerbated by stress and anxiety
 - Operations transition, and possible moves to Chile
- Agency interactions – annual review said Project is over-reviewed
 - Changes to NSF requirements and guidelines

Biggest next challenge for agencies is the operations proposal, submitted in August and scheduled for initial programmatic review in December



Camera problems



Camera PM situation finally resolved

Two vendors continue to produce sensors within specification, but not quickly enough

Yield issues might be resolved without being understood (not good)

Cryogenics requiring more in-house effort than originally planned, and expertise is hard to get


Camera PM situation finally resolved

Two vendors continue to produce sensors within specification, but not quickly enough


Yield issues might be resolved without being understood (not good)

Cryogenics requiring more in-house effort than originally planned, and expertise is hard to get

Continued small optics problems



Will polish out and be masked with negligible technical or science impact, but ... *why?*



Scratches on L1, and one small fracture -1.5x1.2mm, 0.5mm deep



Site Visit



- September 20-22 – short but intense – Nigel Sharp, Ed Ajhar, Donna O'Malley
- Mountain tour; there's nothing quite like seeing it in reality
- Rebuilding of Recinto area in La Serena.
 - Offices, data & computer center, remote operations center for LSST
 - Integrated with NOAO-S, CTIO and AURA
 - First significant work since Gemini building
 - Some parts more than 40 years old.



- Discussions with administrative staff – procedures, shipping, tracking
- Importation into Chile, property tagging, inventory control



Site Visit



- September 20-22 – short but intense – Nigel Sharp, Ed Ajhar, Donna O'Malley
- Mountain tour; there's nothing quite like seeing it in reality
- Rebuilding of Recinto area in La Serena.
 - Offices, data & computer center, remote operations center for LSST
 - Integrated with NOAO-S, CTIO and AURA
 - First significant work since Gemini building
 - Some parts more than 40 years old.



- Discussions with administrative staff – procedures, shipping, tracking
- Importation into Chile, property tagging, inventory control

It got to be
quite wearing
on us





Any Questions?




Backup Slides

Sensor delivery schedule summary






Revised Monte Carlo analysis



Date	
Cost of	
Entire Plan	
Analysis	
Iterations	
Statistics	
Minimum	\$203,267,517
Maximum	\$2,001,701,700
Mean	\$294,547,375
Std Width	1.4e+000,000
Highlights	
Deterministic (\$200)	
90%	
95%	
Monte Carlo BCWP J Total	
Contract D	

90% confidence – \$64M remaining contingency is sufficient – 90% completion date 2022-08-02





Date	
Finish Date of	
LSST 1980 - Science Verification Complete	
Analysis	
Iterations	2000
Statistics	
Minimum	04/04/2022
Maximum	23/09/2022
Mean	21/06/2022
Std Width	week
Highlights	
Deterministic (1980/2022)	+1%
90%	20/06/2022
95%	19/07/2022

Detailed plan for timely shipment to summit

■ Hired Principal Surveyor Marine Transportation

- Working with vendors to optimize shipping
- Coordinating AURA/Chilean planning



Vessel name	Built	IMO No.	Flag	Vessel name	Built	IMO No.	Flag
BBC Viking	2006	9147027	Antigua & Barbuda	Targa Designline	2007	9103302	Barbados
BBC Eire	2006	9147028	Antigua & Barbuda	Sun Pearl	2009	9145855	Antigua & Barbuda
BBC Hesperus	2006	9147029	Antigua & Barbuda	BBC Viking	2009	9145852	Antigua & Barbuda
BBC	2007	9103310	Antigua & Barbuda	BBC Hudson	2008	9118848	Antigua & Barbuda





Telescope and Site Global Activity

