



# Arecibo Observatory

## *Status Update*



*Arecibo Observatory 2018*

**AAAC**

**January 27, 2021**

Ashley (Zauderer) VanderLey – PO (AST/MPS)

Alison Peck – PO (AST/MPS)

Robb Moore – PO (AGS/GEO)





# Main points

- We are grateful that safety zones were adequate and ***nobody was physically hurt***
- NSF had every intention of ***repairing facility and continuing science*** prior to November 6<sup>th</sup>
- ***NSF authorized use of O&M funds immediately in August*** / failures had nothing to do with planned Hurricane repairs
- ***Safety was consistently prioritized*** (after August and November unexpected failures)
- ***Observatory is not closed***

[https://www.nsf.gov/news/special\\_reports/arecibo/](https://www.nsf.gov/news/special_reports/arecibo/)



# Short History



- Developed as ionospheric radar by W. E. Gordon in 1958
- Built June 1960 - August 1963 with funds from the AF until 1969
- Transfer to NSF and managed by Cornell until 2011
- Gregorian upgrade in the 1990s
- SRI from 2011 to 2018
- UCF from 2018 to present
  - Significant partnership with NASA for planetary radar
  - Private partnerships for some instrumentation and Education & Public Outreach



# Legacy of Scientific Discovery



ALFA 7-beam cooled receiver installed at Arecibo –  
2004 / Picture courtesy of Steve Torchinsky  
(NAIC.edu)

- 1992 - Arecibo discovered the **first ever exoplanet**: In subsequent observations, an entire planetary system was found around the pulsar PSR 1257+12.
- 1994 - Arecibo mapped the **distribution of polar ice on Mercury**.
- 2008 - Astronomers use Arecibo to **detect for the first time, methanimine and hydrogen cyanide molecules** -- two organic molecules that are key ingredients in forming amino acids -- in a galaxy 250 million light-years away.
- 2016 - Arecibo discovered the **first-ever repeating fast radio burst**. Repeating fast radio bursts are millisecond-duration radio pulses that appear to be extragalactic. The repeater demonstrates that its source survives the bursts and rules out a class of models requiring catastrophic explosions.

# Planned Upgrades



## ALPACA = AO40

- Advanced L-Band Phased Array Camera for Arecibo (ALPACA)
- 40 beam feed being developed for Arecibo (“AO40”)
- L-band is good frequency for pulsars
- Being developed by BYU, Cornell, and Arecibo
- Enables both post correlation beamforming (PCB) and real-time adaptive null forming RFI mitigation




19 beam PAF successfully tested

**June 2018:**  
NSF awards 5.8M for ALPACA



**September 2020:**  
NSF awards 762K supplement for Windows on the Universe Wideband receiver





# Significant events 2018 – 2020

- **Hurricane Repairs:** \$14.3M appropriation
- **Earthquakes:** 2019 - 2020
- **Auxiliary cable failure** – August 10
  - Planned stabilization (September)
  - Design for full repair (Proposal submitted in October)
- **Main Cable failure** – November 6
- **NSF announces decision to start planning decommissioning** – November 19th
- Collapse** – December 1<sup>st</sup>



Unexpected.  
NSF places emphasis on safety and understanding structural stability in stabilization and work plans moving forward.




**Tower 4 /**  
Aux North Cable Failure  
Main Cable Failure

**Tower 8 /**  
Spliced main cable replacement  
planned as part of Hurricane award

**Tower 12 /**  
Visitor's Center  
Backstay with ~2 inch  
slippage

**Gregorian: 1990s upgrade**


**39 total cables**  
**12 auxiliary cables**  
**27 main cables**





# Hurricane Repairs

**Hurricanes Irma & Maria –  
significant damage Fall 2017  
winds in excess of 200 mph**




## **2M awarded Summer 2018 / completed:**

- Generator rewinding
- Debris cleanup & Building repairs
- Electrical restoration
- Catwalk repair / Cable Car wheels replaced
- Procurement of material handler, three vehicles, water pump
- Cable replacement analysis and design





## 12.3M awarded summer 2019 (timeline thru FY23)



**Tower 8 /**  
Spliced main cable replacement  
planned as part of Hurricane award

P01	Main Telescope Suspension Cable Replacement	
P02	305M Primary Reflector Calibration	
P03	Gregorian Dome Optics Alignment	
P04	430 Line Feed Development	
P05	Telescope Pointing Control & Data Taking	
P06	S-Band Control System Upgrade	
P07	Fiber Optic Cable Replacement	
P08	Radio Frequency Interference & Evaluation	
P09	430MHz & HF Transmitter Restoration	
P10	Receivers Support Equipment	
P11	Erosion Control	
P12	Reference Antenna 12m	
P13	Other Site Repairs	
P14	Storage & Transmitter Lab	10



# Cable/socket failure (August 10, 2020; 3 am)

Cable that slipped out

Failed socket





# Teams in place - UCF

- **Wiss, Janney, Elstner Associates, Inc.**
  - lead forensic evaluation
  - establish safe working conditions
  - Work with NASA Kennedy lab for forensic evaluation
- **Thornton Tomasetti**
  - structural analysis and modeling of tower/cables
  - Engineer of Record
- **WSP (acquired Louis Berger)**
  - project management; historical perspective



# Teams in place - NSF

- **Safety experts (GEO/OPP)**
- **US Army Corp of Engineers**
  - Assist NSF in the review of engineering and design plans
- **Forensic Engineer Consulting**
  - Assist NSF in review of contracts established with the lead AE firm, structural analysis, and forensic evaluation




# Stabilization Plan

- Structural modeling and safety zones identified; **September**
- Socket removed & sent to NASA Kennedy lab for forensics; **early October**
- Emergency stabilization plans approved; **end of September**
  - Two auxiliary cables and two temporary cables ordered; **early December installation expected**
- Oct 19 – emergency repair proposal for stabilization submitted
  - NSF asked UCF to include all costs incurred since Aug 10<sup>th</sup> failure, forensic evaluation, engineering analysis, designs for immediate stabilization, and evaluation leading to the designs for a full repair.
- Oct 19 – 23: Review by NSF, Engineering consultant, USACE
- Increased monitoring
  - Strain gauges installed
  - Tilt meters installed
  - Acoustic monitors ordered

# 6 November 2020 Failure




Failed main cable



New broken wires on M4-1 (4)  
and M4-2 (2)

Aux South – no  
observed change

Failed main cable wires






Back side of failed main cable; each cable has ~160 wire strands

Failed main cable wires



New broken wires on M4-1 (4)  
and M4-2 (2)

Failed main cable; end that  
broke from Tower 4





Main cable swung into the same hole in the reflector created by the failed auxiliary cable, slightly enlarging the hole and damaging one of the main cables underneath that helps retain the reflector's shape



# Main Cable M4-4 Failure Details

- **Tower 4 is where the auxiliary cable failure occurred** 10 August 2020; 4 of 6 cables remaining between tower and platform
- **Cable failed below its expected capacity** making it impossible for engineers to determine stability of structure (cable failed below 60% its expected capacity)
- **Engineers identify in official report that another cable failure at Tower 4 would likely be catastrophic;** failure at other towers may be absorbed by structure, but would increase loading on the cables at Tower 4
- **Thornton Tomasetti and WSP recommend planning a controlled demolition**
  - see: [https://www.nsf.gov/news/special\\_reports/arecibo/](https://www.nsf.gov/news/special_reports/arecibo/)



# Steps after November failure

- Increase Monitoring
  - Strain gauges
  - Drone inspections every two hours
- Materials
  - NSF approved expedited shipment of cables from two suppliers
- Load reduction/transfer strategies (WJE)
- Determine new “keep out” zones
  - Work may proceed in these zones only with adequate work/safety plans

# Restricted Safety Zones

Tower 12 anchorage

Arecibo Observatory

450.00 ft

62

Tower 8 anchorage

710.00 ft

500.00 ft

Failed Auxiliary Main Cable

Failed Main Cable

Tower 4 anchorage

480.00 ft

Google Earth

Image © 2020 Maxar Technologies  
2020 Google

1000 ft





# Potential Conditions contributing to failure

Disclaimer: Analysis is ongoing and we don't know the total or relative contribution of each

- Significant damage after Hurricane Maria in 2017
- Thousands of Earthquakes since December 2019
- Puerto Rican weather/humidity
- Age / material degradation / maintenance



# Final points

- We are grateful that safety zones were adequate and ***nobody was physically hurt***
- NSF had ***every intention of repairing facility and continuing science*** prior to November 6<sup>th</sup>
- NSF ***authorized use of O&M funds immediately*** in August / failures had nothing to do with planned Hurricane repairs
- ***Safety was consistently prioritized (after August and November unexpected failures)***

# Final points

- Observatory is not closed
  - 12 meter telescope repairs authorized; observations have begun
  - LIDAR facility is operational (and remote Culebra site)
  - Visitor's center had very limited damage; still closed during cleanup (also impacted by COVID)





# Where do we go from here?

- NSF prioritizing safety and environmental issues in cleanup
- Cleanup decisions will be made recognizing scientific and historical importance
- Forensic evaluation ongoing

**NSF plans to utilize community input on scientific ideas moving forward.**

The heart and soul of Arecibo Observatory is not the telescope, but ***the people*** who live by William E. Gordon's words:

***"If you dream, have big dreams."***

NSF looks forward to a bright scientific future with many new discoveries to come from the Arecibo Observatory.



*Arecibo staff photo; January 2020 Image Credit: NAIC*